

# FACILITIES PLAN STATUS REPORT

August 29, 2011

## SADDLEBACK COLLEGE

### 1. JAMES B. UTT LIBRARY REMODEL

Reallocation of basic aid funding has allowed this project to move forward. Board awarded construction in May 2010. Curtain wall system installation continues. Installation of sprayed on fireproofing is completed on *all three* floors. Second and third floor wall insulation and drywall is ongoing. *First and second floor drywall taping is ongoing.* Roofing installation is 100% complete. Installation of MEP seismic bracing is complete. Installation of aluminum storefronts and glazing on the first, second and third floors is ongoing. *Second coat painting at the third floor is ongoing. Installation of ceramic tile in third floor restrooms is ongoing. Installation of lights on the third floor is ongoing.* ADA Compliance work at parking lots 9, 10, and 11 is ongoing. The District and furniture consultant coordinated vendor contracts for purchase of the FF&E. Project updates may be viewed at: <http://soccdd.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$21,124,000 with a state contribution of \$16,139,000 and a basic aid contribution of \$4,985,000.

### 2. SCIENCES BUILDING

The Final Project Proposal (FPP) was re-submitted to the State Chancellor's Office on September 30, 2010 with a shift for funding to the 2012-2013 fiscal year. On February 28, 2011, the Board approved moving forward with the Sciences building with awareness that State funding is compromised and reassigned \$14,789,346 basic aid dollars from other Saddleback College projects to the Sciences building. The Board of Trustees approved Dougherty and Dougherty as the Architect. Parking lot #5 was selected as the building location site. Meetings of the Design Team are being held on a bi-weekly basis and building programming and schematic design is continuing. *Individual departmental meetings with user groups were conducted this month to define storage and support space requirements.* The overall project budget is \$58,835,000 with \$47,656,346 currently assigned from basic aid and \$11,178,654 anticipated from future basic aid distribution.

### 3. LOOP ROAD

The Board approved the Loop Road project in March, 2009. After further Education and Facilities Master Planning analysis, the preliminary budget estimate for this project is \$11,697,000 (Previously the estimate was reported as inadequate at \$5,650,000. Project phasing is under consideration.) Architectural selection was Board approved in February, 2010. In September and October, the project team including the engineering group met with the City of Mission Viejo and the Army Corp of Engineers. Mission Viejo accepted the design and the project related reports. On February 28, 2011, the Board approved moving forward with phase II of the design and secondary effects. This project will be included in the Environmental Report that is underway and will continue upon

completion of that effort. \$3,442,000 of the overall project budget is approved for funding through basic aid. Recent estimates identify the project cost at \$7,914,000.00.

#### 4. VILLAGE EXPANSION PROJECT

The Board approved the Village Expansion project in November, 2008. The Notice of Completion for the building portion was filed in June 2010. The final for the site work was filed in August 2010. DSA Close Out and close out of the outstanding stop notices filed with the surety are underway. The overall project budget is \$3,942,000 funded through basic aid.

#### 5. BRIDGE REPLACEMENT PROJECT

In March 2010, the Board approved an architect and basic aid funding of \$1,700,000 for the southeast library bridge due to a finding of failing structural integrity. DSA approval of plans for construction was obtained in April and bid June 7, 2011. Bids were received and the Board approved the award of the construction contract in June. *The kick off meeting for construction was held this month and the Notice to Proceed was issued. Mobilization for construction is underway. The overall project budget is \$1,700,000 funded through basic aid.*

#### 6. TAS RENOVATION PROJECT

On February 28, 2011, the Board approved moving forward with the renovation of the TAS building. After further Education and Facilities Master Planning analysis, the preliminary budget estimate for this project is \$15,616,000 finalized early in the design phase anticipated for Spring/Summer 2011 (Previously this project was estimated at \$8,755,055.) The current basic aid assignment of \$1,956,000 is sufficient to meet anticipated design costs. *An Agenda item was approved by the Board in June to hire gkkworks to provide construction documents for the seismic and minor interior renovation of the building and is resubmitted for approval this month to address the full renovation. An RFP has been provided to the district's pool of architects for the design of the ATAS Swing space.*

### **IRVINE VALLEY COLLEGE**

#### 1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION

The building construction is 100% complete. Total change orders represent 2.75% of the original contract amount. There were 69 change orders requiring DSA approval. Approximately 12 remain outstanding and are necessary to arrive at DSA close out. *Follow up continues with a shifting of assigned personnel at the San Diego office relative to scheduling and furloughs causing a bit of a delay.*

#### 2. B-200 SCIENCE LAB ANNEX AND B-239 REMODEL

In addition to the Annex and Remodel, the Board approved funding for accessible restroom facilities February 20, 2008. The Notice of Completion was filed on July 8, 2010. DSA close out is ongoing. The overall project budget is \$6,980,000 funded through

basic aid. *Follow up continues with a shifting of assigned personnel at the San Diego office relative to scheduling and furloughs causing a bit of a delay.*

### 3. LIFE SCIENCES PROJECT

The Board of Trustees *awarded construction on April 25, 2011.* Project updates may be viewed at: <http://socccd.edu/businessservices/ProjectUpdates.html>. The project has had a rough start. The general contractor has proposed recovery of lost time in their schedule. *Progress continues to be slow.* The overall project budget is \$21,036,000 with \$13,568,000 from the state and \$7,468,000 funded through basic aid. The Board has assigned basic aid funding to this project in the amount of \$17,410,000 to address the potential lack of bond funding from the state.

### 4. FINE ARTS BUILDING

The District submitted a Final Project Proposal to the State Chancellor's Office on June 30, 2008. Funding was pushed back first to December, 2009, and again to September, 2010. The District re-submitted *once more* with a shift to funding to the 2013-2014 fiscal year. Though final budget will be resolved after the State Chancellor's Office has completed the funding process, the overall project budget is anticipated at \$34,552,000 with \$24,330,000 anticipated from the state and \$10,222,000 proposed as funded through basic aid.

### 5. BARRANCA ENTRANCE

The Board approved funding for the Barranca Entrance project March, 2010. On February 28, 2011, the Board approved moving forward phase II of the design. The first of two plan check fees has been submitted to the City of Irvine. This review precedes final design and submittal to DSA. The overall project budget is \$2,850,000 funded through basic aid.

### 6. GREAT LAWN PROJECT

The Board of Trustees approved the Landscape Improvements project in March, 2009. Contractor was approved August, 2010. The *original* Contractor declared bankruptcy on December 6, 2010. Staff *has finalized a take-over agreement* with the Surety and will re-engage the project using the recommended contractor, *Diversified Landscape Management, Inc.* for project completion. *The kick off meeting was held August 19, 2011.* The overall project budget is \$1,796,000 funded through basic aid.

### 7. A400 RENOVATION AND EXPANSION PROJECT

On February 28, 2011, the Board approved moving forward with the renovation of the A400 building. During the Education and Facilities Master Planning process, this building was identified for a renovation and expansion. The preliminary budget estimate for this project is \$11,568,000. (Previously this project was estimated at \$3,004,051.) Budget will be finalized early in the design phase anticipated for *winter, 2011.* The current basic aid assignment of \$1,000,000 is sufficient to meet anticipated design costs.

## **ATEP**

### **1. ATEP RENOVATION**

ATEP campus was substantially complete in time for the start of fall 2008/09 semester. Repair procedures for window remediation are 100% complete. The contractor has requested a review of previously submitted change orders. On June 27, 2011, the Board approved the final change order and final payment. To date, total change orders represent 3.01% of the original contract amount. *This project is now closed and will be removed from future reports*

### **2. ATEP BUILDING DEMOLITION**

The Board approved both Phase *I* and *II* contractors on October 25, 2010. Phase *I* contractor is complete. Mobilization of Phase *II* began on July 11, 2011. Demolition work is underway. *The Phase II contractor will include the demolition of the chapel in their scope of work and costs will be addressed using the allowance.* Another demolition phase is under design to include the hanger at the southwest edge of the property. Project updates may be viewed at: <http://soccdd.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$7,000,000 funded through basic aid.

### **3. ATEP MONUMENT SIGNAGE**

A monument sign is needed at Valencia Loop Road that reflects the design of the City's monument sign on the opposite corner. Plans have been submitted to the City of Tustin and have been returned with comments. Comments have been addressed and resubmitted to the City.

### **4. ATEP FIRST BUILDING PHASE 3A**

On February 28, 2011, the Board approved moving forward with the First Building of Phase 3A. The budget estimate for this project is \$23,500,000. The current basic aid assignment of \$12,500,000 is sufficient to meet anticipated design costs. Program level planning is underway.