

## FACILITIES PLAN STATUS REPORT April 25, 2011

### SADDLEBACK COLLEGE

#### 1. JAMES B. UTT LIBRARY REMODEL

Reallocation of basic aid funding has allowed this project to move forward. Bid opening was March 31, 2010. Board awarded construction in May with Notice to Proceed issued on June 14, 2010. Construction is underway with abatement and demolition 100% complete. A progress meeting was held with Division Heads and the Dean in October. The final furniture and equipment selection meetings were held on January 11, 2011 with all eight departments, Division Heads and the Dean. *Staff is formulating a purchasing strategy for project furniture, fixtures and equipment.* Overhead and in-wall MEP installation continues on all three floors. Steel erection for the new stairway and curtain wall system continues. Project updates may be viewed at: <http://socccd.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$21,124,000 with a state contribution of \$16,139,000 and a basic aid contribution of \$4,985,000.

#### 2. SCIENCES BUILDING

The FPP was re-submitted to the State Chancellor's Office on September 30, 2010 with a shift for funding to the 2012-2013 fiscal year. *On February 28, 2011, the Board approved moving forward with the Sciences building with awareness that State funding is compromised and reassigned \$14,789,346 basic aid dollars from other Saddleback College projects to the Sciences building. The Board of Trustees approved Dougherty and Dougherty as the Architect. The college, under the direction of President Burnett, selected the Design Team members and the design kick off meeting was held in April. College and District representatives are reviewing parking lots #5 and #7 as potential building locations.* Though final budget numbers will not be resolved until the State Chancellor's Office completes the funding process, the overall project budget is anticipated at \$58,835,000 with \$35,635,000 anticipated from the state and \$23,200,000 proposed as funded through basic aid.

#### 3. MATH/SCIENCES/ENGINEERING BUILDING

The District re-submitted a Final Project Proposal to the State Chancellor's Office on June 30, 2009 and again on September 1, 2010. The State Chancellor's Office has asked the District to re-submit with a shift for funding to the 2013-2014 fiscal year. Though final budget numbers will not be resolved until the State Chancellor's Office has completed the funding process, the overall project budget is anticipated at \$30,120,000 with \$21,084,000 anticipated from the state and \$9,036,000 proposed as funded through basic aid.

#### 4. LOOP ROAD

The Board approved the Loop Road project in March, 2009. Currently, the project is estimated at \$5,650,000 which may be inadequate. Architectural selection was Board approved in February, 2010. The kick-off meeting was held in May with monthly

progress meetings. In September, the project team including the engineering group met with the City of Mission Viejo. In October the Army Corp of Engineers reviewed site drainage and discharge planning. A follow up meeting was held with the City of Mission Viejo this month. The city accepted the design and the project related reports. The discovery phase is on schedule. *The architect submitted the final report for review to the district and college late this month. On February 28, 2011, the Board approved moving forward with phase II of the design and secondary effects.* \$3,442,000 of the overall project budget is approved for funding through basic aid. Recent estimates identify the project cost at \$7,914,000.00.

#### 5. M/S/E PLAZA RENOVATION

The Board approved the Math/Science/Engineering (M/S/E) building plaza project in March, 2009. Uneven settlement under the plaza area between the Library and the M/S/E building has resulted in slab heaving, cracking and water penetration at the M/S/E building. The College has requested that this project be temporarily postponed. The overall project budget is \$5,081,000 ~~funded through basic aid.~~ *Funding for this project has been transferred to the Sciences Building to allow that project to move forward failing state funding.*

#### 6. VILLAGE EXPANSION PROJECT

The Board approved the Village Expansion project in November, 2008. There were two construction packages, one for site work and one for the buildings. The Surety for MJ Contractors and the District executed a Takeover Agreement. Construction is complete. The Notice of Completion for the building portion was filed in June 2010. The final for the site work was filed in August 2010. DSA Close Out and close out of the outstanding stop notices filed with the surety are underway. The overall project budget is \$3,942,000 funded through basic aid.

#### 7. BRIDGE REPLACEMENT PROJECT

In March 2010, the Board approved an architect and basic aid funding of \$1,700,000 for the southeast library bridge due to a finding of failing structural integrity. Construction documents were submitted to DSA in September and DSA completed the plan check review in early December and returned the plans with minor corrections. A required supplemental soils report was sent to DSA. No modification to the original design was required as a result of the soils report findings. The corrected plans were returned to DSA in *January* for back check and approval. DSA approval of plans for construction was obtained *last* month. Final bid documents are being prepared and the bidding process has commenced.

#### 8. DISTRICT I.T. SERVER ROOM RENOVATION PROJECT

On July 28, 2008, the Board approved a basic aid allocation of technology funding for the colleges and the District. On July 26, 2010, the Board approved the Award of Bid to upgrade the HVAC System and other utilities in the District Server Room. Construction of the project commenced on November 15, 2010. The project construction is complete at this time *and punch list items have been completed. The Notice of Completion is*

*submitted to the Board this month for approval. DSA close out is underway. The overall budget for the project is \$489,133.00 funded through basic aid.*

#### **9. ATAS RENOVATION PROJECT**

*On February 28, 2011, the Board approved moving forward with the renovation of the ATAS building. The preliminary budget estimate for this project is \$8,755,055. Budget will be finalized early in the design phase anticipated for Spring/Summer 2011. The current basic aid assignment of \$1,956,000 is sufficient to meet anticipated design costs.*

### **IRVINE VALLEY COLLEGE**

#### **1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION**

The building construction is 100% complete. Total change orders represent 2.75% of the original contract amount. There were 69 change orders requiring DSA approval. Approximately 12 remain outstanding.

#### **2. BUSINESS SCIENCES & TECHNOLOGY INNOVATION CENTER**

The final equipment order is complete and *State reimbursement requests are complete.* DSA closeout is complete. The overall project budget is \$25,593,000 with \$12,711,000 from the state and \$12,882,000 funded through basic aid.

#### **3. B-200 SCIENCE LAB ANNEX AND B-239 REMODEL**

In addition to the Annex and Remodel, the Board approved funding for accessible restroom facilities February 20, 2008. The Notice of Completion was filed on July 8, 2010. DSA close out is underway. The overall project budget is \$6,980,000 funded through basic aid.

#### **4. LIFE SCIENCES PROJECT**

The Board of Trustees approved the architects for the Life Sciences project in November, 2008. DSA approval was received on December 2, 2010 and the State Chancellor's office *approved moving into the bid phase on February 11, 2011. Once construction begins, project updates may be viewed at: <http://soccdd.edu/businessservices/ProjectUpdates.html>.* The overall project budget is \$24,848,000 with \$17,377,000 from the state and \$7,468,000 funded through basic aid. The Board has funded this project to \$17,410,000 to address the lack of bond funding from the state. A full budget assessment will be addressed at bid anticipated in *April*.

#### **5. FINE ARTS BUILDING**

The District submitted a Final Project Proposal to the State Chancellor's Office on June 30, 2008. Funding was pushed back first to December, 2009, and again to September, 2010. The State Chancellor's Office has asked the District to re-submit with a shift to funding to the 2013-2014 fiscal year. There is a reduction in the allocated points. If this project is required to recomplete for funding, it will not be as competitive. Though final budget will be resolved after the State Chancellor's Office has completed the funding process, the overall project budget is anticipated at \$34,552,000 with \$24,330,000 anticipated from the state and \$10,222,000 proposed as funded through basic aid.

## 6. BARRANCA ENTRANCE

The Board approved funding for the Barranca Entrance project March, 2010. *On February 28, 2011, the Board approved moving forward phase II of the design.*

Currently, the project is estimated at \$2,850,000. The first of two plan check fees has been submitted to the City of Irvine. This review precedes final design and submittal to DSA. The discovery phase is complete and a recommendation to move into design *was approved at the February 28, 2011, board meeting.* The overall project budget is \$2,850,000 funded through basic aid.

## 7. GREAT LAWN PROJECT

The Board of Trustees approved the Landscape Improvements project in March, 2009. Contractor's Contract was approved August, 2010. A kick off meeting was held on October 13, 2010. The Contractor declared bankruptcy on December 6, 2010. Staff is working with the Surety to re-engage for project completion. The schedule will be impacted. The overall project budget is \$1,796,000 funded through basic aid.

## 8. A400 RENOVATION PROJECT

*On February 28, 2011, the Board approved moving forward with the renovation of the A400 building. The preliminary budget estimate for this project was \$3,004,051. Budget will be finalized early in the design phase anticipated for Fall, 2011. The current basic aid assignment of \$1,000,000 is sufficient to meet anticipated design costs.*

## **ATEP**

### 1. ATEP RENOVATION

ATEP campus was substantially complete in time for the start of fall 2008/09 semester. All windows have been tested for water tightness with a 62% failure rate. Repair procedures were accepted with remediation 99% complete. Contractor seems incapable of completing final work. A separate contractor will perform last 1% with deduction taken from final retention release. The contractor has requested a review of previously submitted change orders. District staff has partially released retention and is working with ModSpace on finalizing a few outstanding items. To date, total change orders represent 3.01% of the original contract amount.

### 2. ATEP BUILDING DEMOLITION

The Board approved both Phase A and B contractors on October 25, 2010. A preconstruction meeting was held with the Phase A contractor on October 29, 2010 with Notice to Proceed given for the week of November 22, 2010. *Phase B contractor has submitted insurance certifications which are currently under review with the City of Tustin.* A second demolition phase is under design to include the hanger at the southwest edge of the property. Project updates may be viewed at: <http://socccd.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$7,000,000 funded through basic aid.

**3. ATEP MONUMENT SIGNAGE**

A monument sign is needed at Valencia Loop Road that reflects the design of the City's monument sign on the opposite corner. Plans have been submitted to the City of Tustin and have been returned with comments. Comments have been addressed and resubmitted to the City.

**4. ATEP FIRST BUILDING PHASE 3A**

*On February 28, 2011, the Board approved moving forward with the First Building of Phase 3A. The budget estimate for this project is \$23,500,000. The current basic aid assignment of \$12,500,000 is sufficient to meet anticipated design costs. Program level planning is underway.*