

## FACILITIES PLAN STATUS REPORT

October 24, 2011

### SADDLEBACK COLLEGE

#### 1. JAMES B. UTT LIBRARY REMODEL

Reallocation of basic aid funding has allowed this project to move forward. Board awarded construction in May 2010. Curtain wall system installation continues *with glazing ongoing*. MEP seismic bracing, fireproofing and roofing is completed. *Third floor painting and ceramic tile in the restrooms is complete. Installation of toilet partitions at second and third floors is complete. Work is on-going as follows:* Second and third floor wall insulation and drywall; First and second floor drywall taping; Installation of aluminum storefronts and glazing on the first, second and third floor; Installation of lights and diffusers on the second and third floor; ADA Compliance work at parking lots 9, 10, and 11; Ceramic tile installation at the first floor; Installation of interior and exterior doors and hardware on all three floors; Floor preparation for resilient vinyl flooring on second and third floors; Hardscape and landscaping work at East and South elevation; The District and furniture consultant coordinated vendor contracts for purchase of the FF&E. Project updates may be viewed at: <http://socc.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$21,124,000 with a state contribution of \$16,139,000 and a basic aid contribution of \$4,985,000.

#### 2. SCIENCES BUILDING

The Final Project Proposal (FPP) was re-submitted to the State Chancellor's Office on September 30, 2010 with a shift for funding to the 2012-2013 fiscal year. On February 28, 2011, the Board approved moving forward with the Sciences building with awareness that State funding is compromised and reassigned \$14,789,346 basic aid dollars from other Saddleback College projects to the Sciences building. The Board of Trustees approved Dougherty and Dougherty as the Architect. Parking lot #5 was selected as the building location site. Meetings of the Design Team are being held on a bi-weekly basis and building programming and schematic design is continuing. Individual departmental meetings with user groups were conducted *last* month to define storage and support space requirements. *Meetings were held this month with Saddleback end users and M&O.* The overall project budget is \$58,835,000 with \$47,656,346 currently assigned from basic aid and \$11,178,654 anticipated from future basic aid distribution.

#### 3. LOOP ROAD

The Board approved the Loop Road project in March, 2009. After further Education and Facilities Master Planning analysis, the preliminary budget estimate for this project is \$11,697,000 (Previously the estimate was reported as inadequate at \$5,650,000. Project phasing is under consideration.) Architectural selection was Board approved in February, 2010. In September and October, the project team including the engineering group met with the City of Mission Viejo and the Army Corp of Engineers. Mission Viejo accepted the design and the project related reports. On February 28, 2011, the Board approved moving forward with phase II of the design and secondary effects. This project will be

included in the Environmental Report that is underway and will continue upon completion of that effort. \$3,442,000 of the overall project budget is approved for funding through basic aid. Recent estimates identify the project cost at \$7,914,000.00.

#### 4. VILLAGE EXPANSION PROJECT

The Board approved the Village Expansion project in November, 2008. The Notice of Completion for the building portion was filed in June 2010. The final for the site work was filed in August 2010. DSA Close Out and close out of the outstanding stop notices filed with the surety are underway. The overall project budget is \$3,942,000 funded through basic aid.

#### 5. BRIDGE REPLACEMENT PROJECT

In March 2010, the Board approved an architect and basic aid funding of \$1,700,000 for the southeast library bridge due to a finding of failing structural integrity. DSA approval was obtained in April and *the project was bid June 7, 2011*, and the Board approved the award of the construction contract in June. The kick off meeting and the Notice to Proceed *occurred in September 2011. Demolition, excavation, grade beam placement and backfill is complete. Renovation of the storm drain system is underway.* The overall project budget is \$1,700,000 funded through basic aid.

#### 6. TAS RENOVATION PROJECT

On February 28, 2011, the Board approved the TAS building *renovation project*. After further Education and Facilities Master Planning analysis, the preliminary budget estimate for this project is \$15,616,000. Previously this project was estimated at \$8,755,055. The current basic aid assignment of \$1,956,000 is sufficient to meet anticipated design costs. In *August*, the Board of Trustees approved gkkworks to provide construction documents to address a full renovation. *A kick off meeting was held this month with the user group and other college staff.*

### IRVINE VALLEY COLLEGE

#### 1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION

The building construction is 100% complete. Total change orders represent 2.75% of the original contract amount. There were 69 change orders requiring DSA approval. Approximately 12 remain outstanding and are necessary to arrive at DSA close out. Follow up continues with a shifting of assigned personnel at the San Diego office relative to scheduling and furloughs causing a bit of a delay.

#### 2. B-200 SCIENCE LAB ANNEX AND B-239 REMODEL

In addition to the Annex and Remodel, the Board approved funding for accessible restroom facilities February 20, 2008. The Notice of Completion was filed on July 8, 2010. DSA close out is ongoing. The overall project budget is \$6,980,000 funded through basic aid. Follow up continues with a shifting of assigned personnel at the San Diego office relative to scheduling and furloughs causing a bit of a delay.

### 3. LIFE SCIENCES PROJECT

The Board of Trustees awarded construction on April 25, 2011. Project updates may be viewed at: <http://soccdd.edu/businessservices/ProjectUpdates.html>. The project has had a rough start. The general contractor has proposed recovery of lost time in their schedule. *Concrete placement is underway for footings and slab.* Progress, *particularly regarding plumbing work*, continues to be slow. The overall project budget is \$21,036,000 with \$13,568,000 from the state and \$7,468,000 funded through basic aid. The Board has assigned basic aid funding to this project in the amount of \$17,410,000 to address the potential lack of bond funding from the state.

### 4. FINE ARTS BUILDING

The District submitted a Final Project Proposal to the State Chancellor's Office on June 30, 2008. Funding was pushed back first to December, 2009, and again to September, 2010. The District re-submitted once more with a shift to funding to the 2013-2014 fiscal year. Though final budget will be resolved after the State Chancellor's Office has completed the funding process, the overall project budget is anticipated at \$34,552,000 with \$24,330,000 anticipated from the state and \$10,222,000 proposed as funded through basic aid.

### 5. BARRANCA ENTRANCE

The Board approved funding for the Barranca Entrance project March, 2010. On February 28, 2011, the Board approved moving forward phase II of the design. The first of two plan check fees has been submitted to the City of Irvine. This review precedes final design and submittal to DSA. The overall project budget is \$2,850,000 funded through basic aid.

### 6. GREAT LAWN PROJECT

The Board of Trustees approved the Landscape Improvements project in March, 2009. Contractor was approved August, 2010. The original Contractor declared bankruptcy on December 6, 2010. Staff has finalized a take-over agreement with the Surety and will re-engage the project using the recommended contractor, Diversified Landscape Management, Inc. for project completion. The kick off meeting was held August 19, 2011. *Grading and electrical underground underway.* The overall project budget is \$1,796,000 funded through basic aid.

### 7. A400 RENOVATION AND EXPANSION PROJECT

On February 28, 2011, the Board approved moving forward with the renovation of the A400 building. During the Education and Facilities Master Planning process, this building was identified for a renovation and expansion. The preliminary budget estimate for this project is \$11,568,000. (Previously this project was estimated at \$3,004,051.) Budget will be finalized early in the design phase anticipated for winter, 2011. The current basic aid assignment of \$1,000,000 is sufficient to meet anticipated design costs.

## ATEP

### 1. ATEP RENOVATION

ATEP campus was substantially complete in time for the start of fall 2008/09 semester. Repair procedures for window remediation are 100% complete. The contractor has requested a review of previously submitted change orders. On June 27, 2011, the Board approved the final change order and final payment. To date, total change orders represent 3.01% of the original contract amount. This project is now closed and will be removed from future reports

### 2. ATEP BUILDING DEMOLITION

The Board approved both Phase I and II contractors on October 25, 2010. Phase I contractor is complete. Mobilization of Phase II began on July 11, 2011. Demolition work is *complete for Phase II*. The Phase II contractor was asked for a cost on the demolition of the chapel which came in higher than anticipated. It is determined to be in the best interest of the district to go out to bid for this scope of work. Another demolition phase is under design to include the hanger at the southwest edge of the property. Project updates may be viewed at: <http://socccd.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$7,000,000 funded through basic aid.

### 3. ATEP MONUMENT SIGNAGE

A monument sign is needed at Valencia Loop Road that reflects the design of the City's monument sign on the opposite corner. Plans have been submitted to the City of Tustin and have been returned with comments. Comments have been addressed and resubmitted to the City.

### 4. ATEP FIRST BUILDING PHASE 3A

On February 28, 2011, the Board approved moving forward with the First Building of Phase 3A. The budget estimate for this project is \$23,500,000. The current basic aid assignment of \$12,500,000 is sufficient to meet anticipated design costs. Program level planning is underway.