

FACILITIES PLAN STATUS REPORT
February 28, 2011

SADDLEBACK COLLEGE

1. JAMES B. UTT LIBRARY REMODEL

Reallocation of basic aid funding has allowed this project to move forward. Bid opening was March 31, 2010. Board awarded construction in May. The Notice to Proceed was issued on June 14, 2010. Construction is underway with abatement 100% complete and demolition 100% complete. A progress meeting was held with Division Heads and the Dean in October. The final furniture and equipment selection meetings were held on January 11, 2011 with all eight departments, Division Heads and the Dean. *Overhead and in-wall MEP installation continues on all three floors. Steel erection for the new stairway and curtain wall system continues.* Project updates may be viewed at: <http://socc.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$21,124,000 with a state contribution of \$16,139,000 and a basic aid contribution of \$4,985,000.

2. SCIENCES BUILDING

The FPP was re-submitted to the State Chancellor's Office on September 30, 2008, to re-compete for funding. Funding was pushed back first to December, 2009, and again to September, 2010. The State Chancellor's Office has asked the District to re-submit with a shift for funding to the 2012-2013 fiscal year. Though final budget numbers will not be resolved until the State Chancellor's Office completes the funding process, the overall project budget is anticipated at \$58,835,000 with \$35,635,000 anticipated from the state and \$23,200,000 proposed as funded through basic aid. *An agenda item is before the Board this month to move the project forward using basic aid funds and approve the architect.*

3. MATH/SCIENCES/ENGINEERING BUILDING

The District re-submitted a Final Project Proposal to the State Chancellor's Office on June 30, 2009 and again on September 1, 2010. The State Chancellor's Office has asked the District to re-submit with a shift for funding to the 2013-2014 fiscal year. Though final budget numbers will not be resolved until the State Chancellor's Office has completed the funding process, the overall project budget is anticipated at \$30,120,000 with \$21,084,000 anticipated from the state and \$9,036,000 proposed as funded through basic aid.

4. LOOP ROAD

The Board approved the Loop Road project in March, 2009. Currently, the project is estimated at \$5,650,000 which may be an inadequate amount. Architectural selection was Board approved in February, 2010. The kick-off meeting was held in May with monthly progress meetings. In September, the project team including the Engineering Group met with the City of Mission Viejo. In October the Army Corp of Engineers reviewed site drainage and discharge planning. *A follow up meeting was held with the City of Mission Viejo this month for input. The city accepted the design and the project related reports.*

The discovery phase is on schedule. \$3,442,000 of the overall project budget is approved for funding through basic aid. *Recent estimates identify the project cost at \$7,914,000.00.*

5 M/S/E PLAZA RENOVATION

The Board approved the Math/Science/Engineering (M/S/E) building plaza project in March, 2009. Uneven settlement under the plaza area between the Library and the M/S/E building has resulted in slab heaving, cracking and water penetration at the M/S/E building. The College has requested that this project be temporarily postponed. The overall project budget is \$5,081,000 funded through basic aid.

6. VILLAGE EXPANSION PROJECT

The Board approved the Village Expansion project in November, 2008. There were two construction packages, one for site work and one for the buildings. The Surety for MJ Contractors and the District executed a Takeover Agreement. Construction is complete. The Notice of Completion for the building portion was filed in June 2010. The final for the site work was filed in August 2010. DSA Close Out and close out of the outstanding stop notices filed with the surety are underway. The overall project budget is \$3,942,000 funded through basic aid.

7. BRIDGE REPLACEMENT PROJECT

In March 2010, the Board approved an architect and basic aid funding of \$1,700,000 for the southeast library bridge due to a finding of failing structural integrity. Construction documents were submitted to DSA in September and DSA completed the plan check review in early December and returned the plans with minor corrections. A required supplemental soils report was sent to DSA. No modification to the original design was required as a result of the soils report findings. The corrected plans were returned to DSA *last month* for back check and approval. *DSA approval of plans for construction was obtained this month. Final bid documents are being prepared and the bidding process has commenced.*

8. DISTRICT I.T. SERVER ROOM RENOVATION PROJECT

On July 28, 2008, the Board approved a basic aid allocation of technology funding for the colleges and the District. On July 26, 2010, the Board approved the Award of Bid to upgrade the HVAC System and other utilities in the District Server Room. Construction of the project commenced on November 15, 2010. The project construction is complete at this time and punch list items are in the final stages. The Notice of Completion will be submitted to the Board next month. DSA close out is underway. The overall budget for the project is \$489,133.00 funded through basic aid.

IRVINE VALLEY COLLEGE

1. PERFORMING ARTS CENTER AND PARKING LOT 5 EXTENSION

The building construction is 100% complete. Total change orders represent 2.75% of the original contract amount. There were 69 change orders requiring DSA approval. Approximately 12 remain outstanding.

2. BUSINESS SCIENCES & TECHNOLOGY INNOVATION CENTER

The final equipment order is complete and on target to meet reimbursement deadlines. DSA closeout is complete. The overall project budget is \$25,593,000 with \$12,711,000 from the state and \$12,882,000 funded through basic aid.

3. B-200 SCIENCE LAB ANNEX AND B-239 REMODEL

In addition to the Annex and Remodel, the Board approved funding for accessible restroom facilities February 20, 2008. The Notice of Completion was filed on July 8, 2010. DSA close out is underway. The overall project budget is \$6,980,000 funded through basic aid.

4. LIFE SCIENCES PROJECT

The Board of Trustees approved the architects for the Life Sciences project in November, 2008. DSA approval was received on December 2, 2010 *and has been forwarded to the State Chancellor's office for approval to move into the bid phase*. Project updates may be viewed at: <http://socccd.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$24,848,000 with \$17,377,000 from the state and \$7,468,000 funded through basic aid. The Board has funded this project to \$17,410,000 to address the lack of bond funding from the state. A full budget assessment will be addressed at bid anticipated in January.

5. FINE ARTS BUILDING

The District submitted a Final Project Proposal to the State Chancellor's Office on June 30, 2008. Funding was pushed back first to December, 2009, and again to September, 2010. The State Chancellor's Office has asked the District to re-submit with a shift to funding to the 2013-2014 fiscal year. There is a reduction in the allocated points. If this project is required to recomplete for funding, it will not be as competitive. Though final budget will be resolved after the State Chancellor's Office has completed the funding process, the overall project budget is anticipated at \$34,552,000 with \$24,330,000 anticipated from the state and \$10,222,000 proposed as funded through basic aid.

7. BARRANCA ENTRANCE

The Board approved funding for the Barranca Entrance project March, 2010. Currently, the project is estimated at \$2,850,000. The first of two plan check fees has been submitted to the City of Irvine. This review precedes final design and submittal to DSA. The discovery phase is *complete and a recommendation to move into design is being*

advanced this February board meeting. The overall project budget is \$2,850,000 funded through basic aid.

8. GREAT LAWN PROJECT

The Board of Trustees approved the Landscape Improvements project in March, 2009. Contractor's Contract was approved August, 2010. A kick off meeting was held on October 13, 2010. The Contractor declared bankruptcy on December 6, 2010. Staff is working with the Surety to re-engage for project completion. The schedule will be impacted. The overall project budget is \$1,796,000 funded through basic aid.

ATEP

1. ATEP RENOVATION

ATEP campus was substantially complete in time for the start of fall 2008/09 semester. All windows have been tested for water tightness with a 62% failure rate. Repair procedures were accepted with remediation 99% complete. Contractor seems incapable of completing final work. A separate contractor will perform last 1% with deduction taken from final retention release. The contractor has requested a review of previously submitted change orders. District staff has partially released retention and is working with ModSpace on finalizing a few outstanding items. To date, total change orders represent 3.01% of the original contract amount.

2. ATEP BUILDING DEMOLITION

The Board approved both Phase A and B contractors on October 25, 2010. A preconstruction meeting was held with the Phase A contractor on October 29, 2010 with Notice to Proceed given for the week of November 22, 2010. A second demolition phase is under design to include the hanger at the southwest edge of the property. Project updates may be viewed at: <http://socccd.edu/businessservices/ProjectUpdates.html>. The overall project budget is \$7,000,000 funded through basic aid.

3. ATEP MONUMENT SIGNAGE

A monument sign is needed at Valencia Loop Road that reflects the design of the City's monument sign on the opposite corner. Plans have been submitted to the City of Tustin and have been returned with comments. Comments have been addressed and resubmitted to the City.